

**(“ANNEX-E)
 &
 (ANNEX-F”)**

7. CONTRACT DURATION AND IMPLEMENTATION SCHEDULE

7.1 Contract Duration. The Contact Duration shall be Three Hundred Sixty (360) Calendar Days to commencing upon seven (7) calendar days from the date of the issuance of the Notice to Proceed (NTP).

Design Preparation	:	Thirty (30) Calendar Days (1 month)
Permits and Licenses	:	Seventy Five (75) Calendar Days
Construction Phase	:	Three Hundred Calendar days (300 Days)
Total Required Contract Duration:		Three Hundred Sixty Calendar days (360 Calendar Days)

7.2 Implementation Schedule

Year	Year 1													No. of Days
	Month	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	
Pre-design Phase	7													7
A&E Design Preparation Services		30												30
Permits and Licenses Services			30	30									15	75
Construction Phase				30	30	30	30	30	30	30	30	30	30	300
Sub-total	7	30	367											
TOTAL CALENDAR DAYS-----													367	

Pre-Design Phase: Seven (7) Calendar days upon receipt of Notice to Proceed

- Conduct coordination meeting for the preparation of final Detailed Engineering Design plans and finalization of site scope of works;
and
- Orientation period to the personnel-winning bidder for the Department house rules and regulation during implementation.

